

9 wekenschema dd. 24-05-2019		w22					w23					w24					w25					w26					w27					w28					w29					w30												
		m	d	w	d	v	m	d	w	d	v	m	d	w	d	v	m	d	w	d	v	m	d	w	d	v	m	d	w	d	v	m	d	w	d	v	m	d	w	d	v	m	d	w	d	v	m	d	w	d	v			
		2e verdieping															3e verdieping															4e verdieping																						
1	prefab liftwanden plaatsen					1	1e										2-1										1	2e																			1	3e						
2	bouwen ondersteuning breedplaat	2	8-7				7-6	6-5	5-4	4-3	3-2	2-1										2	8-7	7-6	6-5	5-4	4-3	3-2	2-1											2	8-7	7-6	6-5	5-4										
3	leggen breedplaat						3	1		2		3										3	1		2		3														3			1										
							8-5		6-3			3-1										8-5		6-3			3-1																				8-5							
4	spot sparingen						4	8-7	7-6	6-5		5-4	4-3	3-2	2-1							4	8-7	7-6	6-5	5-4	4-3	3-2	2-1																4	8-7								
5	onderwapening								5	8-7		7-6	6-5	5-4	4-3	3-2	2-1								5	8-7	7-6	6-5	5-4	4-3	3-2	2-1																						
6	installaties op vloer									6		8-7	7-6	6-5	5-4	4-3	3-2	2-1									6	8-7	7-6	6-5	5-4	4-3	3-2	2-1																				
7	bovenwapening en stortklaar maken													7	8-7	7-6	6-5	5-4	4-3	3-2	2-1											7	8-7	7-6	6-5	5-4	4-3	3-2	2-1															
8	storten vloer	5-1															8	8-5				8	5-1														8	8-5				8	5-1											
9	maatvoerder	9	5-1						9	brdplt				9	brdplt				9	8-5				9	5-1				9	brdplt				9	brdplt				9	8-5				9	5-1				9	brdplt				
10	trappen en bordessen plaatsen									10	bgg															10	1e																											
11	voorvlechten wanden	7	6	5			4	3	2	1							11	8	7	6	5	4	3	2	1											11	8	7	6	5	4	3	2	1										
12	installatie in wanden	7	6	5			4	3	2	1							12	8	7	6	5	4	3	2	1											12	8	7	6	5	4	3	2	1										
13	storten wanden	7	6	5			4	3	2	1							13	8	7	6	5	4	3	2	1											13	8	7	6	5	4	3	2	1										
	steiger bouwen	grondslag/1e										2e verdieping										3e verdieping																																